

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1)	* GIFT CITY-OTA Utility Tunnel-Uocoming Developments	0	0	0				
(1)	* OTA Utility Tunnel-Uocoming Developments	0	0	0				
(1.001)	* 200007261 EXCAVATION - 0 TO 3M - LEAD 2 KM RADIUS "Earthwork in excavation up to specified depth, including removal of stumps of trees of girth of all sizes & disposal of unserviceable materials & stacking of serviceable materials etc. in soil of all types (ordinary/ hard soil) in both dry and wet conditions, sand, gravel and soft Murom I completely weathered rock, including dewatering, shuttering, shoring, strutting or any other safe methods for protection, dressing of sides and ramming of bottom, and transporting the excavated material within a leadof 2 KM radius including stacking, spreading and levelling, etc. all complete as specified and as directed by Engineer-in-charge.# - 0 to 3 metres"	18014	0	0				
	(1) DIESEL (Unit in LTR)				0	0	0	0
	(2) Machine (Unit in Hrs/Days)				0	0	0	0
	(3) Machine S200-25339 LCC (Unit in Hrs/Days)				0	0	0	0
(1.002)	* 1200007262 EXCAVATION - 3 TO 6M - LEAD 2 KM RADIUS "Earthwork in excavation up to specified depth, including removal of stumps of trees of girth of all sizes & disposal of unserviceable materials & stacking of serviceable materials etc. in soil of all types (ordinary/ hard soil) in both dry and wet conditions, sand, gravel and soft Murom I completely weathered rock, including dewatering, shuttering, shoring, strutting or any other safe methods for protection, dressing of sides and ramming of bottom, and transporting the excavated material within a leadof 2 KM radius including stacking, spreading and levelling, etc. all complete as specified and as directed by Engineer-in-charge.# - 3 to 6 metres"	16876	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
	(1) DIESEL (Unit in LTR)				0	0	0	0
	(2) Machine (Unit in Hrs/Days)				0	0	0	0
(1.003)	* 1200007263 EXCAVATION - 6 TO 9M - LEAD 2 KM RADIUS "Earthwork in excavation up to specified depth, including removal of stumps of trees of girth of all sizes & disposal of unserviceable materials & stacking of serviceable materials etc. in soil of all types (ordinary/ hard soil) in both dry and wet conditions, sand, gravel and soft Murom l completely weathered rock, including dewatering, shutterIn:Or.:ffiering, strutting or any other safe methods for protection, dressing of sides and ramming of bottom, and transporting the excavated material within a leadof 2 KM radius including stacking, spreading and levelling, etc. all complete as specified and as directed by Enciineer-in-charcie.# - 6 to 9 metres"	3639	0	0				
	(1) DIESEL (Unit in LTR)				0	0	0	0
	(2) Machine (Unit in Hrs/Days)				0	0	0	0
(1.004)	* 1200000004 UTFILLING - EXCAVATED SOIL - 20CM LAYERS Filling in foundation, sides of wall, plinth other such specified areas with selected cohesive, non swelling soil free from organic and inorganic content in layers of 20 cm thickness including watering, ramming, compacting to 95% of Modified Proctor Density, all leads lifts, etc. complete as directed by Engineer-in-charge. (Maximum 750 mm width from face of wall for backfilling shall be considered for both walls)	7796	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.005)	* 1200004649 GSB IN BED FOUNDATION Providing and laying granular subbase in bed foundation including all leads and lifts, spreading and levelling to the required camber to acheive desired compacted thickness as per approved drawings, watering compacting with plate compactor etc. complete as directed by Enciineer-in-charcie.	760	0	0				
(1.006)	* 1200000007 PCC M15 - MIN. CC - 300KG Providing and laying M 15 controlled cement concrete with minimum cement content of 300 kg per CMt for all structural members below and above ground level including mixing, placing, consolidating, curing, formwork etc. all complete as per detailed technical specification as directed by Enciineer-in-charcie.	507	99.361	19.6				
	(1) AGGREGATE 10MM (Unit in MTS)				44.487	0	0	0
	(2) AGGREGATE 20MM (Unit in MTS)				58.793	0	0	0
	(3) OPC43 CEMENT (Unit in MTS)				28.417	0	0	0
	(4) SAND (Unit in MTS)				66.045	0	0	0
(1.007)	* 1200000008 RCC M30 - MIN. CC - 400KG Providing and laying M 30 controlled cement concrete with minimum cement content of 400 kg per CMt for all structural members below and above ground level including mixing, placing, consolidating, curing etc. all complete as per detailed technical soeci as directed by Enqineer-in-charae	0	0	0				
(5)	* 1200000008 RCC M30 - MIN. CC - 400KG Providing and laying M 30 controlled cement concrete with minimum cement content of 400 kg per CMt for all structural members below and above ground level including mixing, placing, consolidating, curing etc. all complete as per detailed technical soeci as directed by Engineer-in-charae	9520	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
	(1) AGGREGATE 10MM (Unit in MTS)				0	0	0	0
	(2) AGGREGATE 20MM (Unit in MTS)				0	0	0	0
	(3) AGGREGATE 6MM (Unit in MTS)				0	0	0	0
	(4) BITUMEN PAINT (Unit in KGS)				0	0	0	0
	(5) Chemical Admixture (Kg) (Unit in LTR)				0	0	0	0
	(6) OPC43 CEMENT (Unit in MTS)				0	0	0	0
	(7) SAND (Unit in MTS)				0	0	0	0
(3)	* WALL -- Labour Charges for Placing of Cement Concrete for RCC structures of M15 to M40 Grades for all structures below and above Ground levels including mixing. placing, consolidation/vibrating the concrete to the required thickness, and the satisfaction of GIFT City Engineers including charges for cleaning and keeping in good of the same after concreting	4000	1653.006	41.33				
(5)	* FOOTING / RAFT -- Labour Charges for Placing of Cement Concrete for RCC structures of M15 to M40 Grades for all structures below and above Ground levels including mixing. placing, consolidation/vibrating the concrete to the required thickness, and the satisfaction of GIFT City Engineers including charges for cleaning and keeping in good of the same after concreting	4000	674.15	16.85				
(4)	* SLAB -- Labour Charges for Placing of Cement Concrete for RCC structures of M15 to M40 Grades for all structures below and above Ground levels including mixing. placing, consolidation/vibrating the concrete to the required thickness, and the satisfaction of GIFT City Engineers including charges for cleaning and keeping in good of the same after concreting	4000	753.31	18.83				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.008)	* 1200000010 PRECAST UNITS - M30 - EXCL REINFO. Providing, supplying and erecting Precast RC units of grade M30 as specified in drawings with minimum cement content of 400 kg per CMt, water cement ratio, as specified, admixtures and superplasticisers of approved make; Upside down giving all exposed when erected faces smooth, even textured finished without any touchups, making rebates, notches, vibrating, curing all complete to the satisfaction of the Engineer. Work shall include lifting and transporting arrangement placing at site at specifiedlocation etc. all complete to entire satisfaction of Engineer-in-charge. (Excluding reinforcement).	71	0	0				
	(1) AGGREGATE 10MM (Unit in MTS)				0	0	0	0
	(2) OPC43 CEMENT (Unit in MTS)				0	0	0	0
	(3) SAND (Unit in MTS)				0	0	0	0
(4.032)	* PRECAST UNITS - M30 - EXCL REINFO. Providing, supplying and erecting Precast RC units of grade M30 as specified in drawings with minimum cement content of 400 kg per CMt, water cement ratio, as specified, admixtures and superplasticisers of approved make; Upside down giving all exposed when erected faces smooth, even textured finished without any touchups, making rebates, notches, vibrating, curing all complete to the satisfaction of the Engineer. Work shall include lifting and transporting arrangement placing at site at specifiedlocation etc. all complete to entire satisfaction of Engineer-in-charge. (Excluding reinforcement).	0	0	0				
(1)	* Size:2894X350X500-Labour charge of making Precast panel including reinforcement, formwork, concrete works all etc.	1	36	3600				
(2)	* Size:1844X300X500-Labour charge of making Precast panel including reinforcement, formwork, concrete works all etc.	1	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(3)	* Size:2300X300X150-Labour charge of making Precast panel including reinforcement, formwork, concrete works all etc.	1	0	0				
(4)	* Size:2500X300X150-Labour charge of making Precast panel including reinforcement, formwork, concrete works all etc.	1	0	0				
(1.009)	* 1200000009 STEEL/PLY FORMWORK-F3 FINISH- ALL LEVELS Providing and removing steel/plywood shuttering and centering for exposed faces (Type F3) for all structural members at all levels etc. all complete as specified and as directed by Enqineer-in-charge.	0	0	0				
(1)	* 1200000009 STEEL/PLY FORMWORK-F3 FINISH- ALL LEVELS Providing and removing steel/plywood shuttering and centering for exposed faces (Type F3) for all structural members at all levels etc. all complete as specified and as directed by Engineer-in-charge.	29394	0	0				
	(1) BLACK OIL (Unit in LTR)				0	0	0	0
	(2) Justi Nails 2` (Unit in KGS)				0	0	0	0
	(3) Shuttering Used (Unit in SQMT)				0	0	0	0
(2)	* WALL -- Labour Charges for the work of Shuttering with Steel / Plywood or Combination of Steel & ply wood shuttering for exposed faces to get finish for all RCC structures of utility Tunnel for all heights & Levels as per standard specifications and as directed by our site In Charge to the satisfaction of GIFT City Engineers including charges for De shuttering, cleaning and keeping in good condition of the same after concreting.	10000	7342.545	73.43				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(3)	* SLAB -- Labour Charges for the work of Shuttering with Steel / Plywood or Combination of Steel & ply wood shuttering for exposed faces to get finish for all RCC structures of utility Tunnel for all heights & Levels as per standard specifications and as directed by our site In Charge to the satisfaction of GIFT City Engineers including charges for De shuttering, cleaning and keeping in good condition of the same after concreting.	10000	2417.075	24.17				
(4)	* FOOTING / RAFT -- Labour Charges for the work of Shuttering with Steel / Plywood or Combination of Steel & ply wood shuttering for exposed faces to get finish for all RCC structures of utility Tunnel for all heights & Levels as per standard specifications and as directed by our site In Charge to the satisfaction of GIFT City Engineers including charges for De shuttering, cleaning and keeping in good condition of the same after concreting.	10000	317.75	3.18				
(1.01)	* 1200000012 P&F - REINFO. HYSD TMT BARS - FE 500 Providing and Supply of reinforcement at Site, fabricating, cleaning, cutting, bending, binding with 16 SWG soft annealed wire and placing in position on/ at all levels and locations as per drawings, etc. complete for all Reinforced Concrete works. UsingHigh Yield Strength Deformed bars of TMT of grade Fe 500 and conforming to IS: 1786. No separate payment for chairs, laps, wastage and binding wire will be made, etc. complete as per drawing, specification and as directed by the Engineer-in-Charge.	1093	0.494	0.05				
	(1) MS BINDING WIRE (Unit in KGS)				5.925	0	0	0
	(2) STEEL (Unit in KGS)				493.76	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.011)	* 1200000013 P&F-STRUCTURAL STEEL-ALL SECTIONS&SHAPES Providing and supply structural steel work in required sections fixed with insert plates or angle cleats, beams, channels for supporting the utilities, ladders and platforms and the like as per detailed designs drawings directed including cutting, fabricating, blasting erecting, fixing in position, making riveted/ bolted/ welded connections and painting, scaffolding etc. complete as directed by Engineer-in-charge.	173000	38447.206	22.22				
	(1) FABRICATION & ERECTION WORK (Unit in JOB)				38447.205	0	0	0
	(2) LUGS 120MM (Unit in NOS)				20.166	0	0	0
	(3) OTHER SPARE PARTS (Unit in PCS)				22.224	0	0	0
	(4) PLATE (STEEL) (Unit in NOS)				14.89	0	0	0
	(5) STEEL (Unit in KGS)				19295.782	0	0	0
(4.032)	* Charges for Cutting (Chainage from 1650 to 1850) of MS Box/ round sections of SHS 72 X72 X4.8mm, 100 X 100 X5mm, 150 X 150 X 5mm to required sizes, Grinding, erection, welding them with Stiffeners to Insert Plates fixed on the Walls of Utility Tunnel-GIFT City, buffing, cleaning, Painting including cost of labour charges & all consumables like Gas, and electrodes. Boxes / Pipes of full lengths ie 6 mts long shall be supplied by LCCPPL at free of cost at our stock yard. Required staging for erection is in your scope.	1	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.012)	* 1200000016 P&A - EPOXY TAR COATING - 2 COATS Providing and applying Epoxy Tar Based Coating on structurally sound and dry concrete surface after proper cleaning, removing of loose mortar ,dust.dirt.oil etc. from the surface and application of 2 coats of Nitocote ET 140-Solvented Tar based epoxy coating or equivalent standard make at 100 microns DFT using brush or roller etc. complete as per manufacturer`s specification as directed by Engineer-in-charge.	11219	0	0				
	(1) Epoxy Paint (Unit in LTR)				0	0	0	0
	(2) SOLVENT (Unit in CAN)				0	0	0	0
	(3) TOOL BOX (Unit in NOS)				0	0	0	0
(1.013)	* 1200007264 P&F -FRP COVER & FRAME - 900MM DIA -20T Providing and fixing Manhole Related FRP heavy duty frame and cover as per standard design and drawing, at any height, 20 Tons capac ity, and of size 900mm dia. Item includes all transportation, lifting, machinery, fixing in position, labour etc. required to comple te the job, as directed by Engineer-in-charge.	40	0	0				
	(1) FRP MANHOLE COVER WITH FRAME 900MM DIA (Unit in SET)				0	0	0	0
	(2) LABOUR CHARGES (Unit in Each)				0	0	0	0
(1.014)	* 1200004668 BRICK MASONRY CM 1 :5-FOUNDATION & PLINTH Brick work using conventional burnt clay bricks having crushing strength not less than 35kg/sq.cm in foundation and plinth, at all levels, in cement mortar 1 :5 (1 cement : 5 fine sand) including all material, labours, tools, scaffolding, curing, etc. as directed by Engineer-in-charge.	50	2.961	5.92				
	(1) BRICKS (Unit in PCS)				1480.5	0	0	0
	(2) OPC43 CEMENT (Unit in MTS)				0.222	0	0	0
	(3) SAND (Unit in MTS)				1.11	0	0	

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.015)	* 1200004671 EXTERNAL PLASTER - MALA -20MM(12+8) Providing 20 mm thick double coat mala cement plaster on external side of brick/concrete work at all levels comprising of base coat of 12 mm thick cement plaster in cement mortar 1 :4 (1 cement : 4 coarse sand) in rough finishing and 8 mm thick top coat of cement mortar 1 :3 (1 cement : 3 coarse sand) finished with trowel including surface preparqtion, prolf(iqing fixing chicken mesh at appropriate junctions, all material, labours, tools, scaffolding, curing etc. as per detailed technical specification as directed by Engineer-in-charge.	216	0	0				
	(1) OPC53 CEMENT (Unit in MTS)				0	0	0	0
	(2) S S WIRE MESH (Unit in SQFT)				0	0	0	0
	(3) SAND (Unit in MTS)				0	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.016)	<p>* 1200000036 FIRE DOOR - 2 HRS RATED (INCL. HARDWARE)</p> <p>Providing and fixing fire doors with 2 hours fire rating conforming to IS: 3614 (Part 2), BS 476 (Parts 20 22), ISO 834 manufactured by Shakti Met-Door Limited or approved manufacturer with hollow metal pressed section door made up of 16 gauge GI sheet door frame, size 100 mm x 57 mm and profile with single/ double rebate (as detailed in drawings), in knock down or welded condition, frame stiffened and prepared with protective guard boxes to receive hinges, lock plates, shock absorbers, tower bolts, etc. complete. Frames shall be complete with hold fast, tie rod/ stay rods at bottom, corner plates at the top corners, hollows filled with Honeycomb Craft Paper, etc. complete. Shutter 50 mm thick made from 0.8 mm thick GI sheets mounted on frame work of pressed GI sheet `C` channel, fully insulated with Honeycomb Craft Paper foam including preparing with guard boxes to receive ironmongery with lock plates, locking arrangement, fixing bolts, pulling handles, two coats of approved synthetic enamel paint over a coat of zinc primer, Panic Bar etc. for all lifts complete as directed by Engineer-in-charge.</p>	5.8	0	0				
	(1) DOOR (Unit in NOS)				0	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.017)	* 1200000035 ROLLING SHUTTER - ELECTRICALLY OPERATED Providing and fixing rolling doors comprising of galvanised painted steel curtain slats, steel angle guides, brackets and hood. Automatic closure will be thermally controlled by means of fusible links melting at 165C with class ``A`` 3 hour label or certificate of inspection and is motorised using heavy duty RDB series electric operator and as directed by Engineer.	23	0	0				
	(1) GI Rolling Shutter (Unit in NOS)				0	0	0	0
	(2) INSTALLATION CHARGES (Unit in JOB)				0	0	0	0
	(3) OTHER SPARE PARTS (Unit in PCS)				0	0	0	0
(1.018)	* 1200000037 FLUSH DOOR SHUTTER - 35 MM THK (INCL. HW) Providing and fixing 35 mm thick flush door shutters having solid core of block board construction (waterproof quality), in single or multiple shutters with frame of first class hard wood with 12 mm thick teak wood lipping on all edges, fully rebated not visible on face, well matched veneers of plywood, including fixing to door frame, finishing, fixing of all hardwares including cutting, drill ing, etc, and labour, polishing as per approval , etc., complete and as directed by Enaineer.	4	0	0				
	(1) FLUSH DOOR (Unit in PCS)				0	0	0	0
	(2) INSTALLATION CHARGES (Unit in JOB)				0	0	0	0
	(3) OTHER SPARE PARTS (Unit in PCS)				0	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.019)	* 1200000413 DISMANTLING&DISPOSAL 1/S GIFT-BITUMINOUS Dismantling of flexible pavements and structural concrete including disposal of dismantled materials within the GIFT Boundary, stacking serviceable and unserviceable materials separately complete as per MoRTH Specifications Caluse 202 of section 200 etc complete as directed by the Engineer - in -Charge. (i) Bituminous Course"	166	0	0				
(1.02)	* 1200000414 DISMANTLING & DISPOSAL - GRANULAR COURSE Dismantling of flexible pavements and structural concrete including disposal of dismantled materials within the GIFT Boundary, stacking serviceable and unserviceable materials separately complete as per MoRTH Specifications Caluse 202 of section 200 etc complete as directed by the Engineer - in -Charge. (i) Granular Courses``	368	0	0				
(1.021)	* 1200000123 RCC DISMANTLING-CHIPPING/BREAKING-LO- 1KM Dismantling R. C.C. at all levels by chipping/breaking using breaker etc. including cutting of reinforcement and removal of the debris within a lead of 1 Km all complete as directed by Enaineer-in-charae.	36	0	0				
(1.022)	* 1200000393 DISMANTLING OF BRICK/BLOCK/STONE MASONRY Dismantlina BriCK/bLOCK ne Masonry at all levels by chipping/breaking using breaker etc., finishing the same with CM 1 :4 and removal of the debris within a lead of 1 Km all complete as directed by Enqineer-in-charge.	32	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.023)	* 1200000158 REMOVAL & REFIXING OF PAVER BLOCKS Removal and Refixing of existing paver blocks including surface preparation, compacted sand bed of appropriate thickness, if required, complete in conformity with required lines, grades and cross sections and drawings etc complete as per specification and as directed by the Engineer - in -Charge.	102	0	0				
(1.024)	* 1200005730 1200005730 Removal of existing S & I Type pre-cast concrete kerb with due care including removal of rubbish, mortar, etc., disposal of unservic eable material, stacking of serviceable material and Re-fixing the same including excavation, 100mm PCC levelling course.jointed wi th cement mortar 1 :3 (1 cement: 3 coarse sand), etc. laid to proper line, level, curvature, gradient, etc. including fixing of GI p ipes in-between kerbstone all complete as per drawing & as directed by Engineer-in-charge.	200	0	0				
	(1) EXCAVATION WORK (Unit in MTR)				0	0	0	0
(1.025)	* 1200007265 REMOVAL & REFIXING OF L-TYPE KERBSTONE Removal of existing `L-Type` pre-cast concrete kerb with due care including removal of rubbish, mortar, etc., disposal of unservice able material and shifting & stacking of serviceable material with all leads and lifts within GIFT Premises and Re-fixing the same i ncluding excavation, 100mm PCC levelling course, jointed with cement mortar 1 :3 (1 cement: 3 coarse sand), etc. laid to proper line, level, curvature, gradient, etc. including making drainage opening wherever required etc. including transporting material from stac k area complete as per drawing & as directed by Engineer-in-charge.	100	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.026)	* 1200000028P&A - POL YSULPHIDE SEALANT Supply and applying Polysulphide Sealant in gaps of precast covers, of any size, on top of utility tunnel and gaps left between Junction of composite Beam Cable trench/ Dry Zone Wall. Insert compressible polyethylene, polyurethane, neoprene, polyethylene butyl rod as back-up material to control depth of sealant in the joint and to provide support for tooling of the sealant. Two coats of primer shall be applied to both the surfaces. Item includes all kind of requisite material, tools, tackles, machines, staging/scaffolding etc required to complete the task. Sealant shall be applied after aligning and cleaning the gaps, line and level, using requisite tools/machine. The work shall be completed as specified and as directed by Engineer-in-charge.	250	0	0				
(1.027)	* 1200000059 REBAR- HILTI HY 200R - 12D&300L "Rebarring of TMT bar using Hilti Injectable Chemical HIL TI-RE-500 V3 including supplying ,drilling.injecting, making necessary arrangements, conducting tests `required at site ,all complete as specified in Hilti method statement and as directed by Engineer in-charge a) 12mm dia - 300mm deep"	50	0	0				
	(1) STEEL (Unit in KGS)				0	0	0	0
(1.028)	* 1200000058 REBAR- HILTI HY 200R - 16D&300L "Rebarring of TMT bar using Hilti Injectable Chemical HIL TI-RE-500 V3 including supplying ,drilling.injecting, making necessary arrangements, conducting tests required at site ,all complete as specified in Hilti method statement and as directed by Engineer in-charge a) 16mm dia - 300mm deep"	49	68	138.78				
	(1) STEEL (Unit in KGS)				31.918	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1.029)	* 1200000050 REBAR - HIL TI RE 500 V3 - 20D&400L "Rebarring of TMT bar using Hilti Injectable Chemical HIL TI-RE-500 V3 including supplying ,drilling,injecting, making necessary arrangements, conducting tests required at site ,all complete as specified in Hilti method statement and as directed by Engineer in-charge b) 20mm dia - 400 mm deep"	50	120	240				
	(1) STEEL (Unit in KGS)				88.8	0	0	0
(1.03)	* 1200000045 P&F - UPVC - 20 MM DIA NOZZLES Providing and fixing special UPVC 20mm dia, 175mm long nozzles with threading and sealing the same with M seal Putty or approved equ ivalentetc. Complete as per specification	2425	0	0				
(1.031)	* 1200000046 INJECTION CEMENT GROUTING Injecting cement grout into nozzles by gun pumps at specified pressure as per specification, cutting the nippples etc. complete. (Pa yment will be made on consumption of drv weight of cement)	800	0	0				
	(1) GROUT (Unit in PCS)				0	0	0	0
	(2) OPC43 CEMENT (Unit in MTS)				0	0	0	0
(1.032)	* 1200006154 P&F - UPVC PIPE - 63MM DIA - 4KG/CM2 Providing, laying, fixing and jointing of ISi marked uPVC pressure pipe, conforming to IS 4985, of 63 mm 0.0. of Class II having working pressure 4 kg/cm2 of Prince, Astral, Dutron or equivalent standard approved make including all necessary fittings andspecials like elbows, bends, tees, couplers, reducers, etc., formation of watertight spouts with proper finishing by cement mortar (if required), chipping of RCC structure (if required), fixing the pipe with clamps at 1.50 m spacing or as required, cost of labour, cement solvent, scaffolding, etc. at all levels as per drawings, technical specifications as directed by Engineer-in-charge.	100	0	0				
	(1) GENERAL SPARES ITEMS (Unit in NOS)				0	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
	(2) UPVC FITTINGS (MIX) (Unit in NOS)				0	0	0	0
(2.032)	* Extra item	0	0	0				
(1)	* Labour for departmental work	1	0	0				
(2)	* skilled labour for department work	0	24.5	0				
(19)	* Semi skilled labour	500	0	0				
(3)	* unskilled labour for department work	1	503.5	50350				
(4)	* PLANT, MACHINERY & VEHICLE HIRING	0	0	0				
(5)	* 5. Cement Physical	0	0	0				
(6)	* 6. Cement Chemical	0	0	0				
(24)	* Steel Physical	1	0	0				
(24)	* Steel Chemical	1	0	0				
(7)	* 7. Soil Physical	0	0	0				
(8)	* 8. Soil chemical	0	0	0				
(9)	* 9.Admixture	0	0	0				
(10)	* 10. Bitumen Paint	0	0	0				
(11)	* 10.Cubes	0	0	0				
(24)	* TESTING	0	0	0				
(4)	* Spectro analysis of SHS section Fe Material:MS	0	0	0				
(4)	* Tensile test of Flat>4mm to 30mm thick MS Plate	1	0	0				
(4)	* Bend Test <25mm thick MS plate	1	0	0				
(1)	* Testing of reinforcement bar 8-12mm	1	0	0				
(2)	* Testing of reinforcement bar 16-20 mm	0	0	0				
(3)	* Testing of reinforcement bar 25-32 mm	1	0	0				
(4)	* Hackshaw cutting charge	1	0	0				
(15)	* Testing of reinforcement bar	0	0	0				
(16)	* Testing of MS Plate	0	0	0				
(17)	* Work of Concrete Pump Operate and handle.	5	3	60				
(18)	* Work of Hole Grouting	1000	0	0				
(19)	* BACKFILLING	0	0	0				
	(1) DIESEL (Unit in LTR)				0	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
	(2) Machine (Unit in Hrs/Days)				0	0	0	0
(20)	* Charges for Cutting of MS Box/ round sections of SHS 72 X72 X4.8mm, 100 X 100 X5mm, 150 X 150 X 5mm to required sizes, Grinding, erection, welding them with Stiffeners to Insert Plates fixed on the Walls of Utility Tunnel-GIFT City, buffing, cleaning, Painting including cost of labour charges & all consumables like Gas, and electrodes. Boxes / Pipes of full lengths ie 6 mts long shall be supplied by LCCPPL at free of cost at our stock yard. Required staging for erection is in your scope.	1	0	0				
(21)	* (For Normal section) 1200000012 P&F - REINFO. HYSD TMT BARS - FE 500 Providing and Supply of reinforcement at Site, fabricating, cleaning, cutting, bending, binding with 16 SWG soft annealed wire and placing in position on/ at all levels and locations as per drawings, etc. complete for all Reinforced Concrete works. Using High Yield Strength Deformed bars of TMT of grade Fe 500 and conforming to IS: 1786. No separate payment for chairs, laps, wastage, and binding wire will be made, etc. complete as per drawing, specification and as directed by the Engineer-in-Charge.	0	295.548	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(22)	* (For depression section)1200000012 P&F - REINFO. HYSD TMT BARS - FE 500 Providing and Supply of reinforcement at Site, fabricating, cleaning, cutting, bending, binding with 16 SWG soft annealed wire and placing in position on/ at all levels and locations as per drawings, etc. complete for all Reinforced Concrete works. Using High Yield Strength Deformed bars of TMT of grade Fe 500 and conforming to IS: 1786. No separate payment for chairs, laps, wastage, and binding wire will be made, etc. complete as per drawing, specification and as directed by the Engineer-in-Charge.	0	63.335	0				
(23)	* Labour charges for SPECIAL CROSS PARALLEL LINE DRILLING of 1750 mm dia horizontal bore hole in Hard maradiya type soil strata, by pushing method for main pipeline under the Road of GIFT CIT, with required length including insertion of 1400 mm dia NP4 RCC pipes as per standards pushing by hydraulic machinery, and carrying soil from inside bore Hole to excavated pit. etc complete for various size of cabling line and A/C duct main pipelines. As per instruction of GIFT CITY authority and under supervision of your engineer in charge etc. complete for size of 1400mm inner dia and 1750 mm outer dia	1	38.08	3808				
(4.032)	* Staging for For CT Slab & Main Slab only.	7000	8292.665	118.47				
(3.032)	* OVERHEAD CHARGES	0	0	0				

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
(1)	* Staff salary & expenses ,Site expenses, Machineries on rent, Diesel consumption, Testing charges,Tools, tackels & equipments ,Electricity charges, Water charges	0	0	0				
	(1) 100 MT CEMENT SILO (Unit in SET)				0	0	0	0
	(2) PLATE COMPACTOR WITH 5 HP DIESEL PUMP (Unit in SET)				0	0	0	0
	Grand Total							0

Sr.	Items (Total For all Works)	-	Unit	-	Estimate Material for Done Work	Actual	Rate	Amt.
1	DIESEL		LTR		0	0	0	0
2	AGGREGATE 10MM		MTS		44.4870741	0	0	0
3	AGGREGATE 20MM		MTS		58.79349	0	0	0
4	OPC43 CEMENT		MTS		28.6389285	0	0	0
5	SAND		MTS		67.1550621	0	0	0
6	AGGREGATE 6MM		MTS		0	0	0	0
7	BITUMEN PAINT		KGS		0	0	0	0
8	Chemical Admixture (Kg)		LTR		0	0	0	0
9	BLACK OIL		LTR		0	0	0	0
10	Justi Nails 2`		KGS		0	0	0	0
11	Shuttering Used		SQMT		0	0	0	0
12	MS BINDING WIRE		KGS		5.9251142472	0	0	0

Name of contractor :		LCC PROJECTS PVT LTD						
		BLOCK B, 15TH FLOOR, SAFAL PRIVILON, VIKRAM NAGAR,BEHIND ISCON TEMPLE,,PAN NO. - AADCL4921H GST NO. - 24AADCL4921H1ZQ,						
Material Consumed								
Period : 01-Apr-2023 to 03-Jul-2023								
Sr.	Particular	Scope of Work	Work Done	Done %	Estimate Material for Done Work	Actual	Rate	Amt.
13	STEEL		KGS		19910.260307429	0	0	0
14	FABRICATION & ERECACTION WORK		JOB		38447.20514	0	0	0
15	LUGS 120MM		NOS		20.1658924532	0	0	0
16	OTHER SPARE PARTS		PCS		22.223818	0	0	0
17	PLATE (STEEL)		NOS		14.88995806	0	0	0
18	Epoxy Paint		LTR		0	0	0	0
19	SOLVENT		CAN		0	0	0	0
20	TOOL BOX		NOS		0	0	0	0
21	FRP MANHOLE COVER WITH FRAME 900MM DIA		SET		0	0	0	0
22	LABOUR CHARGES		Each		0	0	0	0
23	BRICKS		PCS		1480.5	0	0	0
24	OPC53 CEMENT		MTS		0	0	0	0
25	S S WIRE MESH		SQFT		0	0	0	0
26	DOOR		NOS		0	0	0	0
27	GI Rolling Shutter		NOS		0	0	0	0
28	INSTALLATION CHARGES		JOB		0	0	0	0
29	FLUSH DOOR		PCS		0	0	0	0
30	EXCAVATION WORK		MTR		0	0	0	0
31	GROUT		PCS		0	0	0	0
32	GENERAL SPARES ITEMS		NOS		0	0	0	0
33	UPVC FITTINGS (MIX)		NOS		0	0	0	0
34	100 MT CEMENT SILO		SET		0	0	0	0
35	PLATE COMPACTOR WITH 5 HP DIESEL PUMP		SET		0	0	0	0
36	Machine		Hrs/Days		0	0	0	0
37	Machine S200-25339 LCC		Hrs/Days		0	0	0	0
	Grand Total							0